

Heather Hill Elementary School Detention Basin Update — Aug. 30, 2024

Good afternoon, Heather Hill families:

The basin contractor has finished the majority of grading and topsoil placement this week along with the riprap work, which is the placement of rocky material to protect against erosion. Due to the overnight rain Tuesday into Wednesday, work was delayed and is expected to resume this afternoon (Friday) and on Saturday with the completion of topsoil placement and hauling of leftover topsoil. No work will be done at the site this Sunday or Monday (Labor Day). The permanent fence installation will begin the week of September 3. Concrete sidewalk and curb replacement/restoration and landscaping will follow.

Some reminders:

- No construction activity will be allowed on school days between 8-9 a.m. and 3-3:45 p.m.
- Hauling of excavated material off-site will continue between the hours of 4-7 p.m. on weekdays and during the construction hours of 7 a.m.-9 p.m. on Saturdays and Sundays, as needed.
- The Village will continue to commit staff to assist the school during recess until the permanent fence is installed.
- The contractor has been reminded again this week of the importance of keeping the site secure.

Thank you for your patience and understanding as this project moves toward completion. Should you have any construction-related questions, please reach out to the Public Works Department at 708-957-4100, available Mondays–Fridays from 7 a.m. – 3:30 p.m. The Village will continue to provide construction updates as they become available.



FLOSSMOOR
Celebrating Our Centennial!

For more information, please contact
Director of Public Works John Brunke, PE, CFM:
708-957-4100 • jbrunke@flossmoor.org
www.Flossmoor.org/325/Construction-Projects