

Heather Hill Elementary School Detention Basin Update — Aug. 22, 2024

Good afternoon, Heather Hill families:

Due to the heavy rain last weekend, work at the detention basin site has been delayed. Work resumed on Thursday, August 22. The contractor will be working on grading inside the basin site during the day. Rip-rap stone is scheduled to be delivered into the site on Saturday. Moving forward, no construction activity will be allowed on school days between 8–9 a.m. and 3–3:45 p.m. Hauling of excavated material off-site will be completed between 4–7 p.m. during the week and all day on Saturday and Sunday, weather pending. All trucking operations will enter and exit the site to the north for the remainder of the project. The grading and excavation work is anticipated to be completed next week. The permanent fence installation and remaining concrete and paving work on Lawrence Crescent will follow. The Village will continue to commit staff to assist the school during the recess period until the permanent fence is installed.

Thank you for your patience and understanding. Should you have any construction-related questions, please reach out to our Public Works Department at 708-957-4100, available Mondays-Fridays from 7 a.m. – 3:30 p.m. The Village will continue to provide construction updates as the work progresses toward completion.



FLOSSMOOR
Celebrating Our Centennial!

For more information, please contact
Director of Public Works John Brunke, PE, CFM:
708-957-4100 • jbrunke@flossmoor.org
www.Flossmoor.org/325/Construction-Projects